

BOPARC PROJECTS

Name	Description	Target Date	Status
Krepps Courts	Upgrades to Krepps Courts (tennis, pickleball and basketball) are now COMPLETE	2024-09-30	Complete
Playgrounds	Ongoing replacements of playground equipment - Marilla #2, White and Jack Roberts still outstanding	2026-07-01	In Progress
Marilla Pool	New pool and aquatic components - 90% complete	2024-12-15	In Progress
Lower Marilla Park	Upgrades to Lower Marilla - Marilla Skate Park, Courts (Tennis, Pickleball, Basketball), Marilla Center, Green Space, etc. - Bond process in progress, bid in early 2025, project kick-off late March/early April 2025	2025-12-01	In Progress
BOPARC Sports Complex/Ice Arena	Upgrades in progress for ice systems, roof, customer areas - bid opportunity OUT, bids due mid-November	2025-10-01	In Progress
Replacement of Park Amenities	Replacement of picnic tables, benches, waste cans system-wide		Ongoing
Paul Preserve BB Court Improvements	Improvements to existing court are COMPLETE	2024-09-15	Complete
Valley Crossing Demo	Demolish old structure - now COMPLETE	2024-04-01	Complete
Wiles Hill Playground - Retaining Wall & Fall Zone Material	Repairs to retaining wall & fall zone material	2025-07-01	Not Started
In-Park Trails	Trail improvements and repairs are ongoing system-wide		Ongoing
Pavilion Replacements	Replace Pavilions in Marilla and Krepps Parks in 2025 and White Park in 2026		Not Started
Roof & Internal Space - White Park Maintenance Building	Roof replacement awarded via bid and project kick-off pending	2025-06-30	In Progress
Bleacher Replacements	Replace old bleachers system-wide		Ongoing
White Park RR Upgrades	Upgrade White Park restrooms - likely 2026	2026-01-01	Not Started
White Park Athletic Fences	Continue to replace old fences in White Park		Ongoing
JR Park Basketball Standard Replacement	New standards needed	2024-12-30	Complete
Marina Docks	Nearing end of useful life		Not Started